

FOSM Thursday Trail Crew report for Feb 26, 2026

Location: Armijo Trail at the Faulty junction, East Sandia Mountains

Who: 10 total. Kerry Jones, Eric Russell, Jim Houle, Luis Cuadros, Tony Pachelli, Claudia Bergsohn, Steve Forrest, Bruce Hansche , Bill Perkins and Jen Medina-Gray (Trails Foreperson, SRD).

Details: Work on Armijo first started 12/18/2025 and was interrupted by the holidays. Today's weather was disturbingly pleasant with no snow or moisture encountered despite an altitude of 7,500 ft. There were two sections to finish, 300ft and 740ft. After a 1.7 mile hike to the work site, one group went to the top section to work on tread and to reposition the wooden sign post. Another group worked on the second section. We encountered good soil with numerous oak stumps. At the end of the day 190 feet was completed. Tools were stashed for a planned return.



